Manitoba
Mineral Resources

Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/14 – October 6/14)

DRILLING ACTIVITY	To Oct 6/14	To Oct 7/13	2013 Total
Drilling Licences Issued	354	385	537
Licences Cancelled	10	60	62
Vertical Wells Drilled	43	21	32
Horizontal Wells Drilled	264	395	498
Stratigraphic Test Holes Drilled	0	1	2
Wells Drilled - Total	307	417	530
No. of Metres Drilled	566 695	797 474	1 020 796
Wells Re-entered	0	1	3
Wells Being Drilled	10	6	1
No. of Active Rigs	13	9	4
Wells Licenced but Not Spudded	258	165	200
Wells Completed as Potential Oil Wells	300	412	528
Wells Abandoned Dry	5	3	3
Wells Drilled but Not Completed	2	2	0
Other Completions	0	1	3
New Wells on Production	116	212	482

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	10	13	17
Licences Cancelled	0	0	1
Kilometers Licenced	1 891	676	1 948
Kilometers Run	131	1 246	2 062

OIL PRICES (Average)	2014 $/m3 ($/bbl)	2013 $/m3 ($/bbl)
Month of August	590.68 (93.86)	661.33 (105.09)
Month of September	579.90 (92.15)	642.25 (102.06)

OIL PRODUCTION (M3)	2014	2013
Month of Jan	261 222.6	271 664.4
Cumulative Thru Jan 31	261 222.6	271 664.4

WEEKLY WELL ACTIVITY REPORT

06 October 2014

Lic. No.: 9751

Tundra Birdtail Prov. HZNTL 11-32-16-27 (WPM)
UWI: 100.11-32-016-27W1.00

Spud Date: 30-Sep-2014
K.B. Elevation: 504.34 m
Surface Casing: 244.50 mm @ 152.00 m with 12.0 t
Intermediate Casing: 177.80 mm @ 654.00 m with 8.5 t
Finished Drilling: 03-Oct-2014
Total Depth: 1233.00 m
Rig Released: 04-Oct-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 04-Oct-2014

Lic. No.: 9758

Tundra Daly Sinclair Prov. HZNTL A13-36-8-29 (WPM)
UWI: 103.13-36-008-29W1.00

Status: Completing (COMP)
Completing: 06-Oct-2014

Lic. No.: 9770

Tundra Daly Sinclair HZNTL 14-13-9-28 (WPM)
UWI: 102.14-13-009-28W1.00

Status: Completing (COMP)
Completing: 06-Oct-2014

Lic. No.: 9802

CPEC Manson HZNTL A7-8-13-28 (WPM)
UWI: 102.07-08-013-28W1.00

Revision to Report of: 10-Feb-2014
Contractor: Precision Drilling – Rig #146

Spud Date: 30-Sep-2014
K.B. Elevation: 499.29 m
Surface Casing: 244.50 mm @ 140.00 m with 14.0 t
Intermediate Casing: 177.80 mm @ 924.00 m with 21.0 t
Finished Drilling: 05-Oct-2014
Total Depth: 1500.00 m
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Oct-2014

Lic. No.: 9807

CPEC Manson HZNTL 10-7-13-28 (WPM)
UWI: 100.10-07-013-28W1.00

Rig Released: 30-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Sep-2014

Lic. No.: 9821

North Pierson Unit No. 1 HZNTL 1-19-3-28 (WPM)
UWI: 102.01-19-003-28W1.00 - Leg #1
UWI: 103.08-19-003-28W1.02 - Leg #2

UWI: 102.01-19-003-28W1.00 - Leg #1

Intermediate Casing: 177.80 mm @ 1075.00 m with 13.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 06-Oct-2014

Lic. No.: 9886

ARC Waskada HZNTL A7-15-1-24 (WPM)
UWI: 103.07-15-001-24W1.00

Status: Completing (COMP)
Completing: 06-Oct-2014

Lic. No.: 9887

Goodlands Unit No. 1 Prov. HZNTL A13-11-1-24 (WPM)
UWI: 106.13-11-001-24W1.00

Spud Date: 04-Oct-2014
K.B. Elevation: 523.82 m
Surface Casing: 219.10 mm @ 167.50 m with 14.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 06-Oct-2014

Lic. No.: 9895

ARC Waskada HZNTL C5-10-1-24 (WPM)
UWI: 105.05-10-001-24W1.00

Finished Drilling: 29-Sep-2014
Total Depth: 1686.00 m
Intermediate Casing: 139.70 mm @ 1686.00 m with 53.8 t
Rig Released: 30-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Sep-2014

Lic. No.: 9900

Corval Daly Sinclair HZNTL 5-33-8-28 (WPM)
UWI: 102.05-33-008-28W1.00

Spud Date: 30-Sep-2014
K.B. Elevation: 485.85 m
Surface Casing: 244.50 mm @ 138.00 m with 12.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 06-Oct-2014

Lic. No.: 9902

ARC Waskada HZNTL A6-9-1-24 (WPM)
UWI: 104.05-09-001-24W1.00 – Leg #1 ABD J
UWI: 103.06-09-001-24W1.02 – Leg #2

UWI: 103.06-09-001-24W1.02 – Leg #2

Status: Completing (COMP)
Completing: 29-Sep-2014

Lic. No.: 9918
Tundra Birdtail HZNTL 4-1-17-28 (WPM)
UWI: 100.04-01-017-28W1.00 - Leg #1
UWI: 100.04-01-017-28W1.02 - Leg #2

Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Sep-2014

Lic. No.: 9945
Waskada Unit No. 17 HZNTL 16-10-2-25 (WPM)
UWI: 103.16-10-002-25W1.00

Status: Completing (COMP)
Completing: 06-Oct-2014

Lic. No.: 9962
Red River Daly Sinclair HZNTL A1-19-7-29 (WPM)
UWI: 102.01-19-007-29W1.00

Rig Released: 30-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Sep-2014

Lic. No.: 9965
Tundra Daly Sinclair HZNTL 14-19-10-28 (WPM)
UWI: 102.14-19-010-28W1.00

Status: Completing (COMP)
Completing: 06-Oct-2014

Lic. No.: 9982
Tundra Daly Sinclair Prov. HZNTL 4-11-10-29 (WPM)
UWI: 102.04-11-010-29W1.00

Status: Completing (COMP)
Completing: 06-Oct-2014

Lic. No.: 10001
Red River Daly Sinclair HZNTL A14-20-7-29 (WPM)
UWI: 102.14-20-007-29W1.00

Spud Date: 29-Sep-2014
K.B. Elevation: 530.17 m
Surface Casing: 244.50 mm @ 160.00 m with 12.0 t
Intermediate Casing: 139.70 mm @ 1189.70 m with 50.8 t
Finished Drilling: 04-Oct-2014
Total Depth: 2600.00 m
Rig Released: 05-Oct-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 05-Oct-2014

Lic. No.: 10002
Tundra Daly Sinclair HZNTL A8-8-9-29 (WPM)
UWI: 102.08-08-009-29W1.00

Status: Completing (COMP)
Completing: 06-Oct-2014

Lic. No.: 10014

6550577 MB Daly Sinclair HZNTL 9-17-9-28 (WPM)
UWI: 100.09-17-009-28W1.00

Status: Completing (COMP)
Completing: 06-Oct-2014

Lic. No.: 10033

Daly Unit No. 1 HZNTL 5-10-10-28 (PM)
UWI: 102.05-10-010-28W1.00

Finished Drilling: 30-Sep-2014
Total Depth: 1623.50 m
Intermediate Casing: 139.70 mm @ 1623.50 m with 34.0 t
Rig Released: 01-Oct-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 01-Oct-2014

Lic. No.: 10034

Daly Unit No. 1 HZNTL A5-10-10-28 (PM)
UWI: 103.05-10-010-28W1.00

Revision to Report of: 11-Aug -2014
Contractor: Precision Drilling – Rig #205

Spud Date: 02-Oct-2014
K.B. Elevation: 514.43 m
Surface Casing: 244.50 mm @ 276.50 m with 22.4 t
Status: Drilling Ahead (DR)
Drilling Ahead: 06-Oct-2014

Lic. No.: 10037

Waskada Unit No. 16 HZNTL 8-9-2-25 (WPM)
UWI: 102.08-09-002-25W1.00

Status: Completing (COMP)
Completing: 06-Oct-2014

Lic. No.: 10039

EOG et al Waskada HZNTL 10-23-1-25 (WPM)
UWI: 103.10-23-001-25W1.00

Intermediate Casing: 139.70 mm @ 1710.00 m with 46.0 t
Rig Released: 30-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Sep-2014

Lic. No.: 10043

EverGro Two Creeks DIR 13-18-12-26 (WPM)
UWI: 100.13-18-012-26W1.00

Finished Drilling: 01-Oct-2014
Total Depth: 700.00 m
Production Casing: Run
Rig Released: 02-Oct-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Oct-2014

Lic. No.: 10045
Corex Virden 2-34-9-26 (WPM)
UWI: 100.02-34-009-26W1.00

Production Casing: 177.80 mm @ 838.00 m with 12.5 t
Rig Released: 30-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Sep-2014

Lic. No.: 10049
Tundra North Hargrave DIR 5-23-12-27 (WPM)
UWI: 100.05-23-012-27W1.00

Spud Date: 04-Oct-2014
K.B. Elevation: 478.84 m
Surface Casing: 244.50 mm @ 138.00 m with 12.0 t
Status: Coring (COR)
Coring: 06-Oct-2014

Lic. No.: 10050
Tundra et al Birdtail Prov. HZNTL 1-4-16-27 (WPM)
UWI: 100.01-04-016-27W1.00

Status: Completing (COMP)
Completing: 06-Oct-2014

Lic. No.: 10053
Virden Roselea Unit No. 3 HZNTL 14-12-10-26 (WPM)
UWI: 102.14-12-010-26W1.00

Revision to Report of: 08-Sep-2014
Contractor: Betts Drilling – Rig #4

Spud Date: 04-Oct-2014
K.B. Elevation: 441.83 m
Surface Casing: 244.50 mm @ 298.00 m with 28.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 06-Oct-2014

Lic. No.: 10057
Waskada Unit No. 17 HZNTL 8-10-2-25 (WPM)
UWI: 103.08-10-002-25W1.00

Revision to Report of: 08-Sep-2014
Contractor: Precision Drilling – Rig #191

Spud Date: 30-Sep-2014
K.B. Elevation: 476.35 m
Surface Casing: 219.10 mm @ 153.00 m with 11.0 t
Finished Drilling: 03-Oct-2014
Total Depth: 2141.00 m
Intermediate Casing: 139.70 mm @ 2141.00 m with 51.0 t
Rig Released: 04-Oct-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 04-Oct-2014

Lic. No.: 10060

CPEC East Manson HZNTL 1-5-13-28 (WPM)
UWI: 100.01-05-013-28W1.00

Revision to Report of: 08-Sep-2014
Contractor: Precision Drilling – Rig #146

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 06-Oct-2014

Lic. No.: 10062

Tundra Daly Sinclair 12-24-10-29 (WPM)
UWI: 100.12-24-010-29W1.00

Production Casing: 177.80 mm @ 873.00 m with 10.0 t
Finished Drilling: 01-Oct-2014
Total Depth: 1215.00 m
Rig Released: 02-Oct-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 02-Oct-2014

Lic. No.: 10069

Tundra Daly Sinclair HZNTL 9-26-9-28 (WPM)
UWI: 102.09-26-009-28W1.00

Spud Date: 30-Sep-2014
K.B. Elevation: 499.30 m
Surface Casing: 244.50 mm @ 452.00 m with 40.0 t
Finished Drilling: 05-Oct-2014
Total Depth: 2231.00 m
Status: Running Casing (CSG)
Running Casing: 06-Oct-2014

Lic. No.: 10072

Tundra Daly Sinclair HZNTL B8-5-9-29 (WPM)
UWI: 103.08-05-009-29W1.00

Revision to Report of: 15-Sep-2014
Contractor: Ensign Drilling – Rig #90

Spud Date: 04-Oct-2014
K.B. Elevation: 544.68 m
Surface Casing: 244.50 mm @ 11.50 m with t
Status: Drilling Ahead (DR)
Drilling Ahead: 06-Oct-2014

Lic. No.: 10073

Tundra Daly Sinclair HZNTL B9-5-9-29 (WPM)
UWI: 104.09-05-009-29W1.00

Finished Drilling: 02-Oct-2014
Total Depth: 2258.00 m
Intermediate Casing: 139.70 mm @ 2258.00 m with 45.5 t
Rig Released: 04-Oct-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 04-Oct-2014

Lic. No.: 10077

Tundra Daly Sinclair Prov. HZNTL A1-34-8-28 (WPM)
UWI: 102.01-34-008-28W1.00 - Leg #1
UWI: 102.01-34-008-28W1.02 - Leg #2

Please note 2nd UWI added for Leg #2

UWI: 102.01-34-008-28W1.00 - Leg #1

Finished Drilling: 03-Oct-2014
Total Depth: 1879.00 m
Status: Junked and Abandoned (ABD J)
Junked and Abandoned: 03-Oct-2014

UWI: 102.01-34-008-28W1.02 - Leg #2

Kick-Off Date: 04-Oct-2014
Kick-Off Point: 1694.00 m
Status: Drilling Ahead (DR)
Drilling Ahead: 06-Oct-2014

Lic. No.: 10085

Waskada Unit No. 17 HZNTL A7-15-2-25 (WPM)
UWI: 104.07-15-002-25W1.00

Revision to Report of: 22-Sep-2014
Contractor: Precision Drilling – Rig #191

Spud Date: 05-Oct-2014
K.B. Elevation: 477.40 m
Surface Casing: 219.10 mm @ 153.00 m with 11.0 t
Status: Waiting On Cement (WOC)
Waiting On Cement: 06-Oct-2014

Lic. No.: 10087

Sinclair Unit No. 1 DIR 6-16-8-29 (WPM)
UWI: 102.06-16-008-29W1.00

Revision to Report of: 22-Sep-2014
Contractor: Trinidad Drilling Ltd. – Rig #65

Spud Date: 03-Oct-2014
K.B. Elevation: 533.33 m
Surface Casing: 219.10 mm @ 147.00 m with 12.0 t
Status: Coring (COR)
Coring: 06-Oct-2014

Lic. No.: 10095

Elcano North Hargrave 6-22-12-27 (WPM)
UWI: 100.06-22-012-27W1.00

Spud Date: 03-Oct-2014
K.B. Elevation: 481.95 m
Surface Casing: 219.10 mm @ 146.00 m with 10.0 t
Finished Drilling: 05-Oct-2014
Total Depth: 666.00 m
Status: Logging (LOG)
Logging: 06-Oct-2014

Lic. No.: 10096

Elcano North Hargrave 12-22-12-27 (WPM)
UWI: 100.12-22-012-27W1.00

Finished Drilling: 29-Sep-2014
Total Depth: 666.00 m
Production Casing: 139.70 mm @ 666.00 m with 13.8 t
Rig Released: 30-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 30-Sep-2014

Lic. No.: 10113

NAL Goodlands HZNTL 16-5-1-23 (WPM)
UWI: 100.16-06-001-23W1.00
UWI: 100.16-05-001-23W1.02

Licence Issued: 03-Oct-2014
Licensee: NAL Resources Ltd.
Mineral Rights: NAL Resources Ltd.
Contractor: Precision Drilling - Rig# 409
Surface Location: 16D-06-01-23
Co-ords: 60.00m (S) of (N) boundary of Sec. 6
155.00m (W) of (E) boundary of Sec. 6
Grd Elev: 593.24 m
Proj. TD: 2541.23 m (Triassic)
Area: Goodlands
Classification: EXPLORATORY (NEW FIELD WILDCAT)
Status: Location(LOC)